



**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES
FOR THE 3rd QUARTER, CY 2016**


Municipality of Palompon, Leyte

IAEB NO.	PROGRAM OR PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	Project Status		NO. OF EXTENSIONS, IF ANY	REMARKS
						% OF COMPLETION	TOTAL COST INCURRED TO DATE		
016-1807-016	SUPPLY OF MATERIALS FOR THE COMPLETION OF MULTI-PURPOSE BUILDING	PALOMPON, LEYTE	212,917.39	08/04/2016	09/04/2016	100%	211,302.00	NONE	DELIVERED
016-2507-017	PROCUREMENT OF CHEMISTRY ANALYZER	PALOMPON, LEYTE	1,400,000.00					NONE	NOT AWARDED (LONE BIDDER FAILED ON THE BID EVALUATION)
016-0808-018	REHABILITATION /IMPROVEMENT OF FMR (TINABILAN-CADUHAAN ROAD SECTION)	PALOMPON, LEYTE	5,845,285.53	8/30/16	12/30/16	90%	5,260,756.98	NONE	ON GOING IMPLEMENTATION
016-2208-019	CONSTRUCTION OF PAVILION	KALANGGAMAN ISLAND, PALOMPON	4,614,590.07	09/12/2016	11/12/2016	92%	4,245,422.86	12-16-16	ON GOING IMPLEMENTATION
016-2208-019	CONSTRUCTION OF TOILET FACILITY & SEA WATER TANK	KALANGGAMAN ISLAND, PALOMPON	1,285,195.00	09/12/2016	10-27-16	100%	1,285,195.00	NONE	COMPLETED
016-2408-021	LEASE-TO-OWN GARBAGE COMPACTOR EQUIPMENT	PALOMPON, LEYTE	2,240,000.00	9-26-16	10-26-16	100%	2,240,000.00	NONE	DELIVERED
016-0809-022	CONCRETING OF MAGALLANES STREET EXTENSION AND CONSTRUCTION OF RCBC	PALOMPON, LEYTE	3,480,724.88	10/10/2016	01/10/2017	100%	3,480,724.88	NONE	COMPLETED
016-2609-023	IMPROVEMENT OF PINK ROOM	PALOMPON, LEYTE	228,727.76	10-20-16	11-20-16	100%	228,727.76	NONE	COMPLETED
016-2609-024	CONSTRUCTION OF BALAY PAG-ASA & WFS	PALOMPON, LEYTE	969,416.21	10-20-16	11-20-16	75%	727,062.16	12-30-16	ON GOING CONSTRUCTION

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document


ODETTE A. ALAPOOP
BAC Secretary


EMMANUEL LAURENTE
BAC Chairman


RAMON C. OÑATE
Local Chief Executive